

FIRE FIGHTING SYSTEM — NEW DC

Installation Schedule & Project Responsibility Tracker

Survey Date: 30-Jun-2026 | PM: Kharsan Mujeb Al Ajmi | [OFFICIAL LOGO — TO BE INSERTED]

PROPOSED PLANNING BASELINE — Proposed planning dates are preliminary and subject to confirmation by the Project Owner, PM, Contractor and relevant stakeholders. Only items marked CONFIRMED (SURVEY) are supported by the source report.

EXECUTIVE SUMMARY

Project	Fire Fighting System for New DC
Location / Asset	Mobile / Trailer-based DC
Survey Date	30-Jun-2026
Project Manager	Kharsan Mujeb Al Ajmi
Source Document	RC Vehicle Survey Report – Fire Fighting System for New DC
Recommended Systems	Fire Alarm System · Fire Suppression System
Current Situation	Per the RC Vehicle Survey Report dated 30-Jun-2026: installation of Racks and Cabinets has not yet started in the available trailers, and the power source in Trailer-2 is currently unavailable because partition works are still ongoing. The survey recommends providing a Fire Alarm System and a Fire Suppression System. No installation start, duration or completion dates are stated in the source document.
Overall Status	PLANNING / SITE READINESS PENDING

KEY PERFORMANCE INDICATORS — calculated live from the Master Schedule

TOTAL ACTIVITIES	COMPLETED	IN PROGRESS	BLOCKED	NOT STARTED	OVERALL COMPLETE
49	1	1	2	41	2.0%
Across 6 phases	Confirmed by survey	Partition works ongoing	Trailer-2 power	Awaiting site readiness	Weighted equally

CRITICAL CONSTRAINTS — confirmed by the survey

CONSTRAINT 01 · RACKS & CABINETS	CONSTRAINT 02 · TRAILER-2 POWER
Installation of Racks and Cabinets has not yet started in the available trailers.	The power source in Trailer-2 is currently unavailable because partition works are still ongoing.
Impact: gates fire alarm and suppression activities that interface with racks and cabinets (4.01, 4.04, 4.07) and therefore the whole installation phase. Required action: confirm scope, contractor and start date (Action A03). Responsible: Main Contractor (TBC) Target resolution: TBD	Impact: blocks power availability verification (2.02) and power and control connections (4.08); gates functional testing (5.05) and Trailer-2 handover. Required action: complete partition works, then verify and energise (Actions A01, A02). Responsible: Civil / Partition Contractor (TBC) → Electrical Contractor (TBC) Target resolution: TBD

KEY MILESTONES

Milestone	Target Date	Owner	Status	Dependency	Remarks
Project Kickoff	TBD	TBC	Not Started	Stakeholder confirmation	Baseline agreement and governance sign-off.
Site Readiness Confirmed	TBD	TBC	Not Started	Partition works + installation area verification	Gate for all site activities.
Power Available (Trailer-2)	TBD	TBC	Blocked	Completion of partition works	CONFIRMED constraint: Trailer-2 power source currently unavailable.

Racks & Cabinets Ready	TBD	TBC	Not Started	Installation of Racks and Cabinets (2.04)	CONFIRMED constraint: installation has not yet started.
Engineering Approved	TBD	TBC	Pending Approval	Shop drawing and material approval (3.05)	Approving authority to be confirmed.
Materials Available on Site	TBD	TBC	Pending Material	Procurement and delivery (3.06 / 3.07)	Lead times unknown until equipment selection is confirmed.
Installation Start	TBD	TBC	Not Started	M02 + M04 + M06	Cannot start before all three readiness gates close.
Installation Complete	TBD	TBC	Not Started	System integration (4.09)	Includes power and control connections.
Testing Complete	TBD	TBC	Not Started	Integration testing (5.06)	Both recommended systems tested.
Defects Closed	TBD	TBC	Not Started	Rectification and retesting (5.08 / 5.09)	Zero open critical defects.
Final Acceptance	TBD	TBC	Not Started	Final acceptance and sign-off (6.07)	Acceptance criteria to be agreed at kickoff.
Handover	TBD	TBC	Not Started	System handover to operations (6.08)	Handover certificate issued.
Project Closeout	TBD	TBC	Not Started	Project closeout (6.09)	Overall project completion date TBD.

MANAGEMENT ATTENTION — critical path actions

Action ID	Required Action	Responsible	Priority	Status	Escalation / Remarks
A01	Complete partition works in Trailer-2	Civil / Partition Contractor (TBC)	Critical	In Progress	CRITICAL PATH — first link in the Trailer-2 readiness chain.
A02	Confirm power availability in Trailer-2 once partitions are complete	Electrical Contractor (TBC)	Critical	Blocked	CRITICAL PATH — gates power and control connections and functional testing.
A03	Start and complete installation of Racks and Cabinets	Main Contractor (TBC)	Critical	Not Started	CRITICAL PATH — gates all rack/cabinet-interfacing fire system works.
A04	Confirm overall site readiness and release installation work fronts	Project Manager — Kharsan Mujeb Al Ajmi	Critical	Not Started	Sequence: A01 → A02 → A03 → A04 → release Phase 4.
A05	Nominate the Project Owner and confirm the governance structure	Project Manager — Kharsan Mujeb Al Ajmi	High	Not Started	Required before any approval-gated activity can complete.
A06	Appoint the Main Contractor and Fire System Contractor	Project Owner (TBC)	High	Not Started	Required to resource Phases 2 to 6.

STATUS KEY & DOCUMENT LEGEND

	Completed / On Track		At Risk / Pending
	Blocked / Critical		Not Started
	In Progress		Shaded cell = editable field for the project team

CONFIRMED INFORMATION FROM SURVEY is limited to: project and location, survey date 30-Jun-2026, Project Manager Kharsan Mujeb Al Ajmi, the two site constraints above, and the recommendation to provide a Fire Alarm System and a Fire Suppression System. Everything else in this workbook is a PROPOSED PLANNING BASELINE or marked TBC / TBD.

Confidential — Project Planning Document · Prepared based on the RC Vehicle Survey Report dated 30-Jun-2026 · Version 0.1 — Preliminary Planning Baseline · Last updated: TBC

FIRE FIGHTING SYSTEM — NEW DC														
Installation Schedule & Project Responsibility Tracker														
Survey Date: 30-Jun-2026 PM: Kharsan Mujeb Al Ajmi [OFFICIAL LOGO — TO BE INSERTED]														
PROPOSED PLANNING BASELINE — Proposed planning dates are preliminary and subject to confirmation by the Project Owner, PM, Contractor and relevant stakeholders. Only items marked CONFIRMED (SURVEY) are supported by the source report.														
HOW TO USE · Shaded input cells (Planned Start / Planned Finish / % Complete) and blue text are for the project team to complete. · Duration, Days Remaining and Schedule Flag calculate automatically. · Status is a drop-down list. · Remarks tagged “CONFIRMED (SURVEY)” are supported by the source report; everything else is a proposed planning value or TBC.														
ID	WBS	Phase	Activity	Trailer / Location	Prede-cessor	Planned Start (enter date)	Planned Finish (enter date)	Duration (days)	Status	% Complete	Responsible Person	Role	Project Owner	Contractor
Phase 1 — Project Preparation · Proposed baseline: Week 1 – Week 2														
1	1.01	Phase 1 — Project Preparation	Project kickoff meeting and baseline agreement	All trailers	—			TBD	Not Started	0%	Kharsan Mujeb Al Ajmi	Project Manager	TBC	TBC
2	1.02	Phase 1 — Project Preparation	Site survey execution — RC Vehicle Survey	Mobile / Trailer-based DC	—	30-Jun-2026	30-Jun-2026	1	Completed	100%	TBC	Survey Team	TBC	TBC
3	1.03	Phase 1 — Project Preparation	Review of RC Vehicle Survey Report dated 30-Jun-2026	All trailers	1.02			TBD	Ready to Start	0%	Kharsan Mujeb Al Ajmi	Project Manager	TBC	TBC
4	1.04	Phase 1 — Project Preparation	Scope confirmation — Fire Alarm System and Fire Suppression System	All trailers	1.03			TBD	Not Started	0%	Kharsan Mujeb Al Ajmi	Project Manager	TBC	TBC
5	1.05	Phase 1 — Project Preparation	Confirmation of project stakeholders, owner and governance	N/A	1.01			TBD	Not Started	0%	Kharsan Mujeb Al Ajmi	Project Manager	TBC	TBC
6	1.06	Phase 1 — Project Preparation	Site readiness verification walkdown	All trailers	1.04			TBD	Not Started	0%	TBC	Site Supervisor	TBC	TBC
7	1.07	Phase 1 — Project Preparation	Confirmation of trailer availability	All trailers	1.06			TBD	Not Started	0%	Kharsan Mujeb Al Ajmi	Project Manager	TBC	TBC
8	1.08	Phase 1 — Project Preparation	Confirmation of installation areas within trailers	All trailers	1.07			TBD	Not Started	0%	TBC	Fire & Life Safety Engineer	TBC	TBC
Phase 2 — Civil / Site Readiness · Proposed baseline: Week 1 – Week 6														
9	2.01	Phase 2 — Civil / Site Readiness	Completion of partition works	Trailer-2	—			TBD	In Progress	0%	TBC	Civil / Partition Contractor	TBC	TBC
10	2.02	Phase 2 — Civil / Site Readiness	Power source availability verification and energisation	Trailer-2	2.01			TBD	Blocked	0%	TBC	Electrical Contractor	TBC	TBC
11	2.03	Phase 2 — Civil / Site Readiness	Verification of available installation areas	All trailers	1.08			TBD	Not Started	0%	TBC	Site Supervisor	TBC	TBC
12	2.04	Phase 2 — Civil / Site Readiness	Installation of Racks and Cabinets	All trailers	2.03			TBD	Not Started	0%	TBC	Main Contractor	TBC	TBC
13	2.05	Phase 2 — Civil / Site Readiness	Racks and Cabinets readiness confirmation / sign-off	All trailers	2.04			TBD	Not Started	0%	TBC	QA/QC	TBC	TBC
14	2.06	Phase 2 — Civil / Site Readiness	Power availability verification — trailers other than Trailer-2	All trailers	1.07			TBD	Not Started	0%	TBC	Electrical Contractor	TBC	TBC
15	2.07	Phase 2 — Civil / Site Readiness	Access, HSE induction and work permit readiness	All trailers	1.01			TBD	Not Started	0%	TBC	HSE	TBC	TBC
Phase 3 — Engineering & Material Readiness · Proposed baseline: Week 2 – Week 8														
16	3.01	Phase 3 — Engineering & Material Readiness	Fire suppression system design review	All trailers	1.04			TBD	Not Started	0%	TBC	Fire Suppression Engineer	TBC	TBC
17	3.02	Phase 3 — Engineering & Material Readiness	Fire alarm system design review	All trailers	1.04			TBD	Not Started	0%	TBC	Fire Alarm Engineer	TBC	TBC
18	3.03	Phase 3 — Engineering & Material Readiness	Equipment and material confirmation	All trailers	3.01			TBD	Not Started	0%	TBC	Fire System Specialist	TBC	TBC
19	3.04	Phase 3 — Engineering & Material Readiness	Shop drawing and technical submittal preparation	All trailers	3.03			TBD	Not Started	0%	TBC	Fire System Specialist	TBC	TBC
20	3.05	Phase 3 — Engineering & Material Readiness	Shop drawing and material approval	All trailers	3.04			TBD	Pending Approval	0%	TBC	Client Representative	TBC	TBC
21	3.06	Phase 3 — Engineering & Material Readiness	Procurement and purchase order release	All trailers	3.05			TBD	Pending Material	0%	TBC	Main Contractor	TBC	TBC
22	3.07	Phase 3 — Engineering & Material Readiness	Manufacturing, delivery to site and material inspection	All trailers	3.06			TBD	Pending Material	0%	TBC	Main Contractor	TBC	TBC
Phase 4 — Installation · Proposed baseline: Week 8 – Week 12														
23	4.01	Phase 4 — Installation	Fire alarm system installation — containment and cabling	All trailers	3.07			TBD	Not Started	0%	TBC	Fire System Specialist	TBC	TBC
24	4.02	Phase 4 — Installation	Fire detection devices installation	All trailers	4.01			TBD	Not Started	0%	TBC	Fire Alarm Engineer	TBC	TBC
25	4.03	Phase 4 — Installation	Fire alarm control and monitoring equipment installation	All trailers	4.01			TBD	Not Started	0%	TBC	Fire Alarm Engineer	TBC	TBC
26	4.04	Phase 4 — Installation	Fire suppression system installation — mounting and supports	All trailers	3.07			TBD	Not Started	0%	TBC	Fire Suppression Engineer	TBC	TBC
27	4.05	Phase 4 — Installation	Suppression equipment installation	All trailers	4.04			TBD	Not Started	0%	TBC	Fire Suppression Engineer	TBC	TBC
28	4.06	Phase 4 — Installation	Piping / tubing and associated components installation (where applicable)	All trailers	4.05			TBD	Not Started	0%	TBC	Fire Suppression Engineer	TBC	TBC
29	4.07	Phase 4 — Installation	Interfaces with racks and cabinets	All trailers	2.05			TBD	Not Started	0%	TBC	Fire System Specialist	TBC	TBC
30	4.08	Phase 4 — Installation	Power and control connections	Trailer-2 / All trailers	2.02			TBD	Blocked	0%	TBC	Electrical Contractor	TBC	TBC
31	4.09	Phase 4 — Installation	System integration — fire alarm and fire suppression	All trailers	4.08			TBD	Not Started	0%	TBC	Fire & Life Safety Engineer	TBC	TBC
Phase 5 — Testing & Commissioning · Proposed baseline: Week 12 – Week 16														
32	5.01	Phase 5 — Testing & Commissioning	Installation inspection	All trailers	4.09			TBD	Not Started	0%	TBC	QA/QC	TBC	TBC
33	5.02	Phase 5 — Testing & Commissioning	Cable and connection verification	All trailers	5.01			TBD	Not Started	0%	TBC	Testing & Commissioning Lead	TBC	TBC
34	5.03	Phase 5 — Testing & Commissioning	Fire alarm system testing	All trailers	5.02			TBD	Not Started	0%	TBC	Fire Alarm Engineer	TBC	TBC
35	5.04	Phase 5 — Testing & Commissioning	Fire suppression system testing	All trailers	5.02			TBD	Not Started	0%	TBC	Fire Suppression Engineer	TBC	TBC
36	5.05	Phase 5 — Testing & Commissioning	Functional testing	All trailers	5.03			TBD	Not Started	0%	TBC	Testing & Commissioning Lead	TBC	TBC
37	5.06	Phase 5 — Testing & Commissioning	Integration testing	All trailers	5.05			TBD	Not Started	0%	TBC	Fire & Life Safety Engineer	TBC	TBC
38	5.07	Phase 5 — Testing & Commissioning	Defect identification and punch list issue	All trailers	5.06			TBD	Not Started	0%	TBC	QA/QC	TBC	TBC
39	5.08	Phase 5 — Testing & Commissioning	Rectification of defects	All trailers	5.07			TBD	Not Started	0%	TBC	Main Contractor	TBC	TBC
40	5.09	Phase 5 — Testing & Commissioning	Retesting and verification	All trailers	5.08			TBD	Not Started	0%	TBC	Testing & Commissioning Lead	TBC	TBC
Phase 6 — Handover · Proposed baseline: Week 16 – Week 18														
41	6.01	Phase 6 — Handover	Final inspection	All trailers	5.09			TBD	Not Started	0%	TBC	QA/QC	TBC	TBC
42	6.02	Phase 6 — Handover	Punch list closure	All trailers	6.01			TBD	Not Started	0%	TBC	Main Contractor	TBC	TBC
43	6.03	Phase 6 — Handover	As-built documentation	All trailers	6.02			TBD	Not Started	0%	TBC	Fire System Specialist	TBC	TBC
44	6.04	Phase 6 — Handover	Test reports compilation and submission	All trailers	5.09			TBD	Not Started	0%	TBC	Testing & Commissioning Lead	TBC	TBC
45	6.05	Phase 6 — Handover	Operation and Maintenance (O&M) documentation	All trailers	6.03			TBD	Not Started	0%	TBC	Fire System Specialist	TBC	TBC
46	6.06	Phase 6 — Handover	Operator and end-user training	All trailers	6.05			TBD	Not Started	0%	TBC	Fire & Life Safety Engineer	TBC	TBC
47	6.07	Phase 6 — Handover	Final acceptance and client sign-off	All trailers	6.06			TBD	Not Started	0%	TBC	Client Representative	TBC	TBC
48	6.08	Phase 6 — Handover	System handover to operations	All trailers	6.07			TBD	Not Started	0%	TBC	Project Owner	TBC	TBC
49	6.09	Phase 6 — Handover	Project closeout	All trailers	6.08			TBD	Not Started	0%	Kharsan Mujeb Al Ajmi	Project Manager	TBC	TBC

CRITICAL DEPENDENCIES & CONSTRAINTS — confirmed by the RC Vehicle Survey Report

Ref	Confirmed Constraint	Reason	Dependency	Required Action	Responsible Party
CD-01	Trailer-2 power source is currently unavailable.	Partition works are still ongoing.	Completion of partition works + power availability confirmation.	Complete partition works in Trailer-2, then verify and energise the power source.	Civil / Partition Contractor (TBC) → Electrical Contractor (TBC)
CD-02	Installation of Racks and Cabinets has not yet started in the available trailers.	Rack and cabinet works not yet commenced.	Completion and readiness sign-off of racks and cabinets (2.04 → 2.05).	Confirm scope, contractor and start date for racks and cabinets installation.	Main Contractor (TBC)

Both constraints above are stated in the source survey report. Target resolution dates are TBD until confirmed by the Project Owner and the responsible contractors.

FIRE FIGHTING SYSTEM — NEW DC									
Installation Schedule & Project Responsibility Tracker									
Survey Date: 30-Jun-2026 PM: Kharsan Mujeb Al Ajmi [OFFICIAL LOGO — TO BE INSERTED]									
PROPOSED PLANNING BASELINE — Proposed planning dates are preliminary and subject to confirmation by the Project Owner, PM, Contractor and									
HOW TO USE · Shaded input cells (Planned Start / Planned Finish / % Complete) and blue text are for the project team to complete. · Duration, Days Remain									
ID	WBS	Phase	Activity	Dependency	Risk / Blocker	Approval Required	Remarks	Days Remaining (auto)	Schedule Flag (auto)
Phase 1 — Project Preparation · Proposed baseline: Week 1 – Week 2									
1	1.01	Phase 1 — Project Preparation	Project kickoff meeting and baseline agreement	Stakeholder availability	—	No	Kickoff to confirm scope, team, baseline dates and reporting cycle.	TBD	ON PLAN
2	1.02	Phase 1 — Project Preparation	Site survey execution — RC Vehicle Survey	—	—	No	CONFIRMED (SURVEY): Survey carried out and reported on 30-Jun-2026. Completed prior to this baseline.	Closed	COMPLETE
3	1.03	Phase 1 — Project Preparation	Review of RC Vehicle Survey Report dated 30-Jun-2026	Survey report issued (1.02 complete)	—	No	Source document is available; formal team review not yet recorded.	TBD	READY TO START
4	1.04	Phase 1 — Project Preparation	Scope confirmation — Fire Alarm System and Fire Suppression System	Survey report review complete	—	Yes	CONFIRMED (SURVEY): Survey recommends providing a Fire Alarm System and a Fire Suppression System.	TBD	PENDING PREDECESSOR
5	1.05	Phase 1 — Project Preparation	Confirmation of project stakeholders, owner and governance	Project Owner nomination	Project Owner not yet identified	Yes	Project Owner, Main Contractor, Fire System Contractor and Client Rep to be named.	TBD	PENDING PREDECESSOR
6	1.06	Phase 1 — Project Preparation	Site readiness verification walkdown	Scope confirmed	Site not yet ready — see Phase 2	No	Joint walkdown to baseline actual readiness against survey findings.	TBD	PENDING PREDECESSOR
7	1.07	Phase 1 — Project Preparation	Confirmation of trailer availability	Walkdown complete	—	No	Number and identity of trailers released for installation to be confirmed.	TBD	PENDING PREDECESSOR
8	1.08	Phase 1 — Project Preparation	Confirmation of installation areas within trailers	Trailer availability confirmed	—	No	Installation areas to be agreed once partitions and rack layout are fixed.	TBD	PENDING PREDECESSOR
Phase 2 — Civil / Site Readiness · Proposed baseline: Week 1 – Week 6									
9	2.01	Phase 2 — Civil / Site Readiness	Completion of partition works	Civil works front	Ongoing partition works block power availability	No	CONFIRMED (SURVEY): Partition works are still ongoing in Trailer-2. Completion date and % progress TBC.	TBD	IN PROGRESS
10	2.02	Phase 2 — Civil / Site Readiness	Power source availability verification and energisation	Completion of partition works + Power availability confirmation	Trailer-2 power source currently unavailable	Yes	CONFIRMED (SURVEY): Power source in Trailer-2 is currently unavailable because partition works are ongoing.	TBD	BLOCKED
11	2.03	Phase 2 — Civil / Site Readiness	Verification of available installation areas	Installation areas confirmed	—	No	Physical verification of clear areas for alarm and suppression equipment.	TBD	PENDING PREDECESSOR
12	2.04	Phase 2 — Civil / Site Readiness	Installation of Racks and Cabinets	Installation areas verified	Racks and Cabinets installation not yet started	No	CONFIRMED (SURVEY): Installation of Racks and Cabinets has not yet started in the available trailers.	TBD	PENDING PREDECESSOR
13	2.05	Phase 2 — Civil / Site Readiness	Racks and Cabinets readiness confirmation / sign-off	Racks and Cabinets installation complete	Racks and Cabinets not yet started	Yes	Gate for all rack/cabinet-interfacing fire system activities.	TBD	PENDING PREDECESSOR
14	2.06	Phase 2 — Civil / Site Readiness	Power availability verification — trailers other than Trailer-2	Trailer availability confirmed	Survey confirms unavailability for Trailer-2 only; other trailers to be verified	No	Source confirms the power constraint for Trailer-2. Status of remaining trailers TBC.	TBD	PENDING PREDECESSOR
15	2.07	Phase 2 — Civil / Site Readiness	Access, HSE induction and work permit readiness	Kickoff complete	—	Yes	Permit-to-work regime, hot work and access control to be established.	TBD	PENDING PREDECESSOR
Phase 3 — Engineering & Material Readiness · Proposed baseline: Week 2 – Week 8									
16	3.01	Phase 3 — Engineering & Material Readiness	Fire suppression system design review	Scope confirmed	—	No	Design basis, agent type and coverage to be confirmed during engineering/design.	TBD	PENDING PREDECESSOR
17	3.02	Phase 3 — Engineering & Material Readiness	Fire alarm system design review	Scope confirmed	—	No	Detection philosophy and panel architecture to be confirmed during engineering/design.	TBD	PENDING PREDECESSOR
18	3.03	Phase 3 — Engineering & Material Readiness	Equipment and material confirmation	Design reviews complete	—	No	Equipment types not specified in the survey — to be confirmed during engineering/design.	TBD	PENDING PREDECESSOR
19	3.04	Phase 3 — Engineering & Material Readiness	Shop drawing and technical submittal preparation	Material list confirmed	—	No	Submittal package covering both recommended systems.	TBD	PENDING PREDECESSOR
20	3.05	Phase 3 — Engineering & Material Readiness	Shop drawing and material approval	Submittal issued	Approval turnaround not yet agreed	Yes	Approving authority and review duration to be confirmed.	TBD	PENDING PREDECESSOR
21	3.06	Phase 3 — Engineering & Material Readiness	Procurement and purchase order release	Material approval obtained	Long-lead items may drive the critical path	Yes	Lead times unknown until equipment selection is confirmed.	TBD	PENDING PREDECESSOR
22	3.07	Phase 3 — Engineering & Material Readiness	Manufacturing, delivery to site and material inspection	Purchase orders placed	Delivery lead time TBC	No	Material availability is a gate for the start of Phase 4.	TBD	PENDING PREDECESSOR
Phase 4 — Installation · Proposed baseline: Week 8 – Week 12									
23	4.01	Phase 4 — Installation	Fire alarm system installation — containment and cabling	Material on site + Racks and Cabinets ready (2.05)	Racks and Cabinets installation not yet started	No	First installation front; cannot start before site readiness gates are closed.	TBD	PENDING PREDECESSOR
24	4.02	Phase 4 — Installation	Fire detection devices installation	Containment and cabling complete	—	No	Device types to be confirmed during engineering/design.	TBD	PENDING PREDECESSOR
25	4.03	Phase 4 — Installation	Fire alarm control and monitoring equipment installation	Containment and cabling complete	—	No	Control/monitoring equipment scope to be confirmed during engineering/design.	TBD	PENDING PREDECESSOR
26	4.04	Phase 4 — Installation	Fire suppression system installation — mounting and supports	Material on site + Racks and Cabinets ready (2.05)	Racks and Cabinets installation not yet started	No	Suppression system recommended by the survey; configuration TBC in design.	TBD	PENDING PREDECESSOR
27	4.05	Phase 4 — Installation	Suppression equipment installation	Mounting and supports complete	—	No	Equipment types to be confirmed during engineering/design.	TBD	PENDING PREDECESSOR
28	4.06	Phase 4 — Installation	Piping / tubing and associated components installation (where applicable)	Suppression equipment installed	—	No	Applicability depends on the suppression solution confirmed during design.	TBD	PENDING PREDECESSOR
29	4.07	Phase 4 — Installation	Interfaces with racks and cabinets	Racks and Cabinets ready (2.05)	Racks and Cabinets installation not yet started	No	Directly gated by the rack/cabinet readiness constraint recorded in the survey.	TBD	PENDING PREDECESSOR
30	4.08	Phase 4 — Installation	Power and control connections	Completion of partition works + Power availability confirmation (Trailer-2)	Trailer-2 power source currently unavailable	No	CONFIRMED (SURVEY): Cannot proceed in Trailer-2 until partition works finish and power is available.	TBD	BLOCKED
31	4.09	Phase 4 — Installation	System integration — fire alarm and fire suppression	Power and control connections complete	Dependent on Trailer-2 power availability	No	Integration scope with DC systems to be confirmed during design.	TBD	PENDING PREDECESSOR
Phase 5 — Testing & Commissioning · Proposed baseline: Week 12 – Week 16									
32	5.01	Phase 5 — Testing & Commissioning	Installation inspection	Installation complete	—	Yes	Inspection and test plan to be issued during engineering.	TBD	PENDING PREDECESSOR
33	5.02	Phase 5 — Testing & Commissioning	Cable and connection verification	Installation inspection passed	—	No	Continuity, insulation and termination checks.	TBD	PENDING PREDECESSOR
34	5.03	Phase 5 — Testing & Commissioning	Fire alarm system testing	Cable and connection verification complete	—	No	Test procedure to be approved before execution.	TBD	PENDING PREDECESSOR
35	5.04	Phase 5 — Testing & Commissioning	Fire suppression system testing	Cable and connection verification complete	—	No	Test procedure to be approved before execution.	TBD	PENDING PREDECESSOR
36	5.05	Phase 5 — Testing & Commissioning	Functional testing	System testing complete	Requires stable power supply in all trailers	No	Cause-and-effect matrix to be produced during engineering.	TBD	PENDING PREDECESSOR
37	5.06	Phase 5 — Testing & Commissioning	Integration testing	Functional testing complete	—	No	End-to-end verification across both recommended systems.	TBD	PENDING PREDECESSOR
38	5.07	Phase 5 — Testing & Commissioning	Defect identification and punch list issue	Integration testing complete	—	No	Punch list to be logged in the Action Tracker.	TBD	PENDING PREDECESSOR
39	5.08	Phase 5 — Testing & Commissioning	Rectification of defects	Punch list issued	—	No	Rectification duration depends on defect volume — TBC.	TBD	PENDING PREDECESSOR
40	5.09	Phase 5 — Testing & Commissioning	Retesting and verification	Defects rectified	—	Yes	Retest scope limited to rectified items plus affected functions.	TBD	PENDING PREDECESSOR
Phase 6 — Handover · Proposed baseline: Week 16 – Week 18									
41	6.01	Phase 6 — Handover	Final inspection	Retesting complete	—	Yes	Joint inspection with Client Representative.	TBD	PENDING PREDECESSOR
42	6.02	Phase 6 — Handover	Punch list closure	Final inspection complete	—	No	Zero open critical items required for acceptance.	TBD	PENDING PREDECESSOR
43	6.03	Phase 6 — Handover	As-built documentation	Punch list closed	—	No	As-builts to reflect final installed configuration.	TBD	PENDING PREDECESSOR
44	6.04	Phase 6 — Handover	Test reports compilation and submission	Retesting complete	—	Yes	Signed test records for both recommended systems.	TBD	PENDING PREDECESSOR
45	6.05	Phase 6 — Handover	Operation and Maintenance (O&M) documentation	As-builts issued	—	Yes	O&M manuals and spare parts list.	TBD	PENDING PREDECESSOR
46	6.06	Phase 6 — Handover	Operator and end-user training	O&M documentation issued	—	No	Trainee list and duration to be confirmed by the Project Owner.	TBD	PENDING PREDECESSOR
47	6.07	Phase 6 — Handover	Final acceptance and client sign-off	Training complete + documentation accepted	—	Yes	Acceptance criteria to be agreed at kickoff.	TBD	PENDING PREDECESSOR
48	6.08	Phase 6 — Handover	System handover to operations	Final acceptance obtained	—	Yes	Handover certificate and key/asset transfer.	TBD	PENDING PREDECESSOR
49	6.09	Phase 6 — Handover	Project closeout	Handover complete	—	Yes	Final account, lessons learned and document archive.	TBD	PENDING PREDECESSOR

CRITICAL DEPENDENCIES & CONSTRAINTS — confirmed by the RC Vehicle Survey Report

Ref	Confirmed Constraint	Target Resolution	Impact on Schedule	Classification
CD-01	Trailer-2 power source is currently unavailable.	TBD	Blocks activity 2.02 and 4.08, and gates functional testing (5.05) and Trailer-2 handover.	CONFIRMED CONSTRAINT (SURVEY)
CD-02	Installation of Racks and Cabinets has not yet started in the available trailers.	TBD	Gates activities 4.01, 4.04 and 4.07, and therefore the entire installation phase.	CONFIRMED CONSTRAINT (SURVEY)
Both constraints above are stated in the source survey report. Target resolution dates are TBD until confirmed by the Project Owner and the responsible contrac.				

FIRE FIGHTING SYSTEM — NEW DC																												
Installation Schedule & Project Responsibility Tracker																												
Survey Date: 30-Jun-2026 PM: Kharsan Mujeb Al Ajmi [OFFICIAL LOGO — TO BE INSERTED]																												
PROPOSED BASELINE — DATES TO BE CONFIRMED. The timeline below is relative (Week 1 = project kickoff). It is NOT a calendar schedule. Proposed planning dates are preliminary and subject to confirmation by the Project Owner, PM, Contractor and relevant stakeholders.																												
LEGEND								Preparation		Site Readiness		Engineering																
								Installation		Testing & Commissioning		Handover																
								Critical activity		Trailer-2 power dependency																		
ID	WBS	Activity	Phase	Critical / Dependency	Prede-cessor	Baseline Wk Start	Baseline Wk Finish	W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14	W15	W16	W17	W18			
Phase 1 — Project Preparation			Preparation	PHASE ENVELOPE	—	1	2																					
1	1.01	Project kickoff meeting and baseline agreement	Preparation	—	—	1	1																					
2	1.02	Site survey execution — RC Vehicle Survey	Preparation	—	—																							
3	1.03	Review of RC Vehicle Survey Report dated 30-Jun-2026	Preparation	—	1.02	1	1																					
4	1.04	Scope confirmation — Fire Alarm System and Fire Suppression System	Preparation	—	1.03	1	2																					
5	1.05	Confirmation of project stakeholders, owner and governance	Preparation	—	1.01	1	2																					
6	1.06	Site readiness verification walkdown	Preparation	—	1.04	2	2																					
7	1.07	Confirmation of trailer availability	Preparation	—	1.06	2	2																					
8	1.08	Confirmation of installation areas within trailers	Preparation	—	1.07	2	2																					
Phase 2 — Civil / Site Readiness			Site Readiness	PHASE ENVELOPE	—	1	6																					
9	2.01	Completion of partition works	Site Readiness	CRITICAL	—	1	4																					
10	2.02	Power source availability verification and energisation	Site Readiness	T2 POWER	2.01	4	5																					
11	2.03	Verification of available installation areas	Site Readiness	—	1.08	2	3																					
12	2.04	Installation of Racks and Cabinets	Site Readiness	CRITICAL	2.03	3	6																					
13	2.05	Racks and Cabinets readiness confirmation / sign-off	Site Readiness	CRITICAL	2.04	6	6																					
14	2.06	Power availability verification — trailers other than Trailer-2	Site Readiness	—	1.07	2	3																					
15	2.07	Access, HSE induction and work permit readiness	Site Readiness	—	1.01	2	3																					
Phase 3 — Engineering & Material Readiness			Engineering	PHASE ENVELOPE	—	2	8																					
16	3.01	Fire suppression system design review	Engineering	—	1.04	2	3																					
17	3.02	Fire alarm system design review	Engineering	—	1.04	2	3																					
18	3.03	Equipment and material confirmation	Engineering	—	3.01	3	4																					
19	3.04	Shop drawing and technical submittal preparation	Engineering	—	3.03	3	4																					
20	3.05	Shop drawing and material approval	Engineering	CRITICAL	3.04	5	5																					
21	3.06	Procurement and purchase order release	Engineering	CRITICAL	3.05	5	6																					
22	3.07	Manufacturing, delivery to site and material inspection	Engineering	CRITICAL	3.06	6	8																					
Phase 4 — Installation			Installation	PHASE ENVELOPE	—	8	12																					
23	4.01	Fire alarm system installation — containment and cabling	Installation	CRITICAL	3.07	8	9																					
24	4.02	Fire detection devices installation	Installation	—	4.01	9	10																					
25	4.03	Fire alarm control and monitoring equipment installation	Installation	—	4.01	9	10																					
26	4.04	Fire suppression system installation — mounting and supports	Installation	CRITICAL	3.07	8	10																					
27	4.05	Suppression equipment installation	Installation	—	4.04	10	11																					
28	4.06	Piping / tubing and associated components installation (where applicable)	Installation	—	4.05	10	11																					
29	4.07	Interfaces with racks and cabinets	Installation	CRITICAL	2.05	11	11																					
30	4.08	Power and control connections	Installation	T2 POWER	2.02	11	12																					
31	4.09	System integration — fire alarm and fire suppression	Installation	CRITICAL	4.08	12	12																					
Phase 5 — Testing & Commissioning			Testing	PHASE ENVELOPE	—	12	16																					
32	5.01	Installation inspection	Testing	—	4.09	12	12																					
33	5.02	Cable and connection verification	Testing	—	5.01	12	12																					
34	5.03	Fire alarm system testing	Testing	—	5.02	13	13																					
35	5.04	Fire suppression system testing	Testing	—	5.02	13	13																					
36	5.05	Functional testing	Testing	CRITICAL	5.03	14	14																					
37	5.06	Integration testing	Testing	—	5.05	14	14																					
38	5.07	Defect identification and punch list issue	Testing	—	5.06	15	15																					
39	5.08	Rectification of defects	Testing	—	5.07	15	15																					
40	5.09	Retesting and verification	Testing	—	5.08	16	16																					
Phase 6 — Handover			Handover	PHASE ENVELOPE	—	16	18																					
41	6.01	Final inspection	Handover	—	5.09	16	16																					
42	6.02	Punch list closure	Handover	—	6.01	16	16																					
43	6.03	As-built documentation	Handover	—	6.02	16	17																					
44	6.04	Test reports compilation and submission	Handover	—	5.09	17	17																					
45	6.05	Operation and Maintenance (O&M) documentation	Handover	—	6.03	17	17																					

ID	WBS	Activity	Phase	Critical / Dependency	Prede-cessor	Baseline Wk Start	Baseline Wk Finish	W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14	W15	W16	W17	W18
46	6.06	Operator and end-user training	Handover	—	6.05	17	17																		
47	6.07	Final acceptance and client sign-off	Handover	CRITICAL	6.06	18	18																		
48	6.08	System handover to operations	Handover	CRITICAL	6.07	18	18																		
49	6.09	Project closeout	Handover	—	6.08	18	18																		
PLANNED PROJECT COMPLETION — HANDOVER & CLOSEOUT (proposed)						18	18																		

Dependencies are shown by the Predecessor column; each activity may only start once its predecessor is complete. Activities marked CRITICAL sit on the critical path. Activities marked T2 POWER cannot proceed until partition works in Trailer-2 are complete and the power source is confirmed available.

PROJECT GOVERNANCE — editable

Project Owner	TBC	Enter the confirmed name here once appointed.
Project Manager	Kharsan Mujeb Al Ajmi	Confirmed by the source survey report.
Main Contractor	TBC	Enter the confirmed name here once appointed.
Fire System Contractor	TBC	Enter the confirmed name here once appointed.
Client Representative	TBC	Enter the confirmed name here once appointed.
QA/QC	TBC	Enter the confirmed name here once appointed.
HSE	TBC	Enter the confirmed name here once appointed.

PROJECT RESPONSIBILITY MATRIX

Responsibility Area	Name	Role	Organization / Contractor	Responsibility	Contact	Status
Project Ownership	TBC	Project Owner	TBC	Overall accountability, funding, acceptance and handover authority.	TBC	Not Started
Project Management	Kharsan Mujeb Al Ajmi	Project Manager	TBC	Day-to-day management, schedule, reporting and stakeholder coordination.	TBC	In Progress
Fire & Life Safety	TBC	Fire & Life Safety Engineer	TBC	Design compliance, integration and life-safety assurance.	TBC	Not Started
Fire Alarm Engineering	TBC	Fire Alarm Engineer	TBC	Fire alarm design review, installation supervision and testing.	TBC	Not Started
Fire Suppression Engineering	TBC	Fire Suppression Engineer	TBC	Fire suppression design review, installation supervision and testing.	TBC	Not Started
Site Supervision	TBC	Site Supervisor	TBC	Daily site control, work fronts, coordination between trades.	TBC	Not Started
Main Works	TBC	Main Contractor	TBC	Overall construction delivery including racks and cabinets installation.	TBC	Not Started
Fire System Delivery	TBC	Fire System Specialist	TBC	Supply and installation of the recommended fire alarm and suppression systems.	TBC	Not Started
Electrical Works	TBC	Electrical Contractor	TBC	Power supply, energisation and power/control connections.	TBC	Not Started
Civil / Partition Works	TBC	Civil / Partition Contractor	TBC	Partition works in Trailer-2 — currently ongoing per survey.	TBC	In Progress
Quality Assurance	TBC	QA/QC	TBC	Inspection, ITP execution, punch list management and sign-off.	TBC	Not Started
Health, Safety & Environment	TBC	HSE	TBC	Permits, inductions, risk assessments and site safety compliance.	TBC	Not Started
Testing & Commissioning	TBC	Testing & Commissioning Lead	TBC	Test procedures, functional and integration testing, test records.	TBC	Not Started
Client Interface	TBC	Client Representative	TBC	Approvals, witnessing, final acceptance and handover receipt.	TBC	Not Started

TBC — To Be Confirmed. Shaded cells are editable fields for the project team.

FIRE FIGHTING SYSTEM — NEW DC

Installation Schedule & Project Responsibility Tracker

Survey Date: 30-Jun-2026 | PM: Kharsan Mujeb Al Ajmi | [OFFICIAL LOGO — TO BE INSERTED]

MANAGEMENT ACTION TRACKER — actions ordered by their ability to delay installation. Critical path sequence: complete partition works in Trailer-2 → confirm power availability → complete racks and cabinets → confirm site readiness → release installation activities. Due dates are TBD until the baseline is confirmed.

Action ID	Required Action	Reason	Responsible	Due Date	Priority	Status	Escalation Required	Remarks
A01	Complete partition works in Trailer-2	Survey confirms partition works are still ongoing, which is blocking the power source.	Civil / Partition Contractor (TBC)	TBD	Critical	In Progress	Yes	CRITICAL PATH — first link in the Trailer-2 readiness chain.
A02	Confirm power availability in Trailer-2 once partitions are complete	Survey confirms the Trailer-2 power source is currently unavailable.	Electrical Contractor (TBC)	TBD	Critical	Blocked	Yes	CRITICAL PATH — gates power and control connections and functional testing.
A03	Start and complete installation of Racks and Cabinets	Survey confirms rack and cabinet installation has not yet started in the available trailers.	Main Contractor (TBC)	TBD	Critical	Not Started	Yes	CRITICAL PATH — gates all rack/cabinet-interfacing fire system works.
A04	Confirm overall site readiness and release installation work fronts	Installation cannot be released until partitions, power and racks/cabinets are confirmed ready.	Project Manager — Kharsan Mujeb Al Ajmi	TBD	Critical	Not Started	Yes	Sequence: A01 → A02 → A03 → A04 → release Phase 4.
A05	Nominate the Project Owner and confirm the governance structure	No project owner is identified in the source document; approvals cannot be routed.	Project Manager — Kharsan Mujeb Al Ajmi	TBD	High	Not Started	Yes	Required before any approval-gated activity can complete.
A06	Appoint the Main Contractor and Fire System Contractor	No contractor is named in the source document.	Project Owner (TBC)	TBD	High	Not Started	Yes	Required to resource Phases 2 to 6.
A07	Confirm fire alarm and fire suppression design basis and equipment selection	The survey recommends both systems but does not specify equipment types.	Fire & Life Safety Engineer (TBC)	TBD	High	Not Started	No	Equipment types to be confirmed during engineering/design.
A08	Establish and approve the project baseline dates	The source document provides no start, duration or completion dates.	Project Manager — Kharsan Mujeb Al Ajmi	TBD	High	Not Started	No	Converts the proposed relative baseline into confirmed calendar dates.
A09	Confirm procurement lead times for the approved materials	Long-lead items may govern the installation start date.	Main Contractor (TBC)	TBD	Medium	Not Started	No	Feeds milestone M06 — Materials Available on Site.
A10	Confirm the power availability status of all trailers other than Trailer-2	The survey confirms the constraint for Trailer-2 only; other trailers are not addressed.	Electrical Contractor (TBC)	TBD	Medium	Not Started	No	Closes an open information gap in the source document.
A11	Establish the permit-to-work and HSE regime for trailer works	Work cannot commence without access and permit readiness.	HSE (TBC)	TBD	Medium	Not Started	No	Prerequisite for all site work fronts.
A12	Agree the approval authority and review turnaround for submittals	Approval route is undefined, which puts the engineering gate at risk.	Client Representative (TBC)	TBD	Medium	Not Started	No	Feeds milestone M05 — Engineering Approved.

Actions A01–A04 form the critical path to releasing installation. Shaded Due Date cells are editable.

Confidential — Project Planning Document

Prepared based on the RC Vehicle Survey Report dated 30-Jun-2026 | Version 0.1 — Preliminary Planning Baseline

Page 10 of 12

FIRE FIGHTING SYSTEM — NEW DC											
Installation Schedule & Project Responsibility Tracker											
Survey Date: 30-Jun-2026 PM: Kharsan Mujeb Al Ajmi [OFFICIAL LOGO — TO BE INSERTED]											
Risks R01 and R02 are the constraints explicitly recorded in the source survey report. All remaining entries are standard project-planning risks and are labelled "Planning Risk — To Be Validated". Probability, Severity and Status are drop-down lists; the Risk Rating column calculates automatically.											
Risk ID	Risk	Cause	Impact	Probability	Severity	Mitigation	Owner	Target Date	Status	Risk Rating (auto)	Classification
R01	Trailer-2 power source remains unavailable	Partition works in Trailer-2 are still ongoing (confirmed by survey).	Power and control connections, functional testing and Trailer-2 handover cannot proceed.	High	High	Expedite partition works; agree a firm completion date; confirm energisation plan; consider a temporary certified supply if approved.	Civil / Partition Contractor (TBC)	TBD	Open	CRITICAL	Source-confirmed constraint
R02	Racks and Cabinets installation has not started	Rack and cabinet works not yet commenced in the available trailers (confirmed by survey).	All rack/cabinet-interfacing fire alarm and suppression activities are gated; installation start slips.	High	High	Confirm rack/cabinet scope, contractor and start date; sequence rack installation ahead of fire system works.	Main Contractor (TBC)	TBD	Open	CRITICAL	Source-confirmed constraint
R03	No confirmed project baseline dates	The source document provides no start, duration or completion dates.	Progress cannot be measured; delay cannot be evidenced; no contractual float visibility.	High	Medium	Convert the proposed relative baseline into calendar dates at kickoff and freeze as Version 1.0.	Project Manager — Kharsan Mujeb Al Ajmi	TBD	Open	HIGH	Planning Risk — To Be Validated
R04	Project Owner and contractors not yet appointed	No owner or contractor is identified in the source document.	Approvals stall; no accountable party for the critical path actions.	High	Medium	Nominate the Project Owner and award the main and fire system packages before Phase 3 approvals.	Project Owner (TBC)	TBD	Open	HIGH	Planning Risk — To Be Validated
R05	Equipment selection not yet defined	The survey recommends the systems but does not specify equipment types.	Procurement cannot start; lead times remain unknown; installation start date unreliable.	Medium	High	Complete design reviews and freeze the material schedule before releasing purchase orders.	Fire & Life Safety Engineer (TBC)	TBD	Open	HIGH	Planning Risk — To Be Validated
R06	Long procurement lead times govern the critical path	Fire suppression equipment can carry extended manufacturing lead times.	Installation start is deferred; overall completion date slips.	Medium	High	Obtain lead-time confirmation at quotation stage; pre-order long-lead items after approval.	Main Contractor (TBC)	TBD	Open	HIGH	Planning Risk — To Be Validated
R07	Approval turnaround for submittals is undefined	No approval authority or review duration has been agreed.	Engineering gate slips and delays procurement release.	Medium	Medium	Agree the approval matrix and a maximum review turnaround at kickoff.	Client Representative (TBC)	TBD	Open	MEDIUM	Planning Risk — To Be Validated
R08	Trade congestion inside the trailers	Civil, electrical, rack and fire system trades share a confined trailer envelope.	Work front conflicts, rework and reduced productivity.	Medium	Medium	Produce a sequenced work-front plan and a shared trailer access schedule.	Site Supervisor (TBC)	TBD	Open	MEDIUM	Planning Risk — To Be Validated
R09	Power availability of remaining trailers unverified	The survey addresses the Trailer-2 power constraint only.	A further power constraint may emerge late and block additional work fronts.	Medium	Medium	Verify and record the power status of every trailer before releasing installation.	Electrical Contractor (TBC)	TBD	Open	MEDIUM	Planning Risk — To Be Validated
R10	Interface between fire systems and DC racks not yet defined	Rack layout and installation areas are not yet fixed.	Detection coverage and suppression arrangement may require redesign after rack installation.	Medium	Medium	Freeze the rack layout before finalising detection and suppression shop drawings.	Fire & Life Safety Engineer (TBC)	TBD	Open	MEDIUM	Planning Risk — To Be Validated
Risk Rating is derived from Probability × Severity; High/High = CRITICAL; High/Medium = HIGH; Low/Low = LOW; all other combinations = MEDIUM.											

DOCUMENT CONTROL

Document Title	Fire Fighting System Installation Schedule
Project	New DC
Asset / Location	Mobile / Trailer-based DC
Source Document	RC Vehicle Survey Report – Fire Fighting System for New DC
Survey Date	30-Jun-2026
Project Manager	Kharsan Mujeb Al Ajmi
Version	0.1
Status	Preliminary — Planning Baseline
Prepared By	TBC
Reviewed By	TBC
Approved By	TBC
Last Updated	TBC

REVISION HISTORY

Version	Description of Change	Date	Prepared By	Reviewed By	Approved By
0.1	Initial preliminary planning baseline prepared from the RC Vehicle Survey Report dated 30-Jun-2026. All dates proposed and subject to confirmation.	TBC	TBC	TBC	TBC

SOURCE TRACEABILITY — what is confirmed and what is proposed

Item	Value / Statement	Classification	Source	Sheet Reference	Note
Project	Fire Fighting System for New DC	CONFIRMED	RC Vehicle Survey Report – Fire Fighting System for New DC	All sheets	Stated in the survey report.
Location / Asset	Mobile / Trailer-based DC	CONFIRMED	RC Vehicle Survey Report – Fire Fighting System for New DC	All sheets	Stated in the survey report.
Survey Date	30-Jun-2026	CONFIRMED	RC Vehicle Survey Report – Fire Fighting System for New DC	All sheets	Stated in the survey report.
Project Manager	Kharsan Mujeb Al Ajmi	CONFIRMED	RC Vehicle Survey Report – Fire Fighting System for New DC	All sheets	The only person named in the source.
Site condition	Installation of Racks and Cabinets has not yet started in the available trailers.	CONFIRMED	RC Vehicle Survey Report – Fire Fighting System for New DC	2. Master Schedule (2.04) / CD-02	Drives the rack and cabinet readiness dependency.
Site condition	The power source in Trailer-2 is currently unavailable because partition works are still ongoing.	CONFIRMED	RC Vehicle Survey Report – Fire Fighting System for New DC	2. Master Schedule (2.02) / CD-01	Drives the Trailer-2 power dependency.
Recommended system	Fire Alarm System	CONFIRMED	RC Vehicle Survey Report – Fire Fighting System for New DC	2. Master Schedule (Phase 3–5)	Recommended by the survey.
Recommended system	Fire Suppression System	CONFIRMED	RC Vehicle Survey Report – Fire Fighting System for New DC	2. Master Schedule (Phase 3–5)	Recommended by the survey.
Start / finish dates	Not stated in the source	PROPOSED / TBD	Not available	All sheets	Relative Week 1–18 baseline only; calendar dates TBD.
Overall duration	Not stated in the source	PROPOSED / TBD	Not available	3. Gantt Chart	18-week proposed baseline, subject to confirmation.
Project Owner / contractors	Not stated in the source	TBC	Not available	4. Responsibility Matrix	No names assumed.
Equipment types	Not stated in the source	TBC	Not available	2. Master Schedule (Phase 3–4)	To be confirmed during engineering/design.

Confidential — Project Planning Document. Prepared based on the RC Vehicle Survey Report dated 30-Jun-2026. Version 0.1 — Preliminary Planning Baseline. Last updated: TBC.